



---

**Talbot Soil Conservation District**

28577 Marys Ct., Ste. 3. Easton, MD 21601-7499  
Phone (410) 822-1577, Ext. 3, (410) 822-1583, Ext. 3 - Fax (410) 822-3162

**EROSION AND SEDIMENT CONTROL PLAN CHECKLIST  
TALBOT COUNTY, MARYLAND**

- 1. DNR Forest Conservation Act - DOI/Approval. Contact Talbot Planning & Zoning.
- 2. NPDES NOI for disturbance > 1 ac. (Surface Mines & FHO exempt)
- 3. Talbot SCD statement addressing the eight elements of Environmental Site Design (ESD)
- 4. MDE Transmittal Sheet.
- 5. Talbot SCD Project Data Sheet.
- 6. Vicinity/Location Map, North Arrow, Legend, Scale. (No smaller than 1"=50')
- 7. Name, address and telephone number of contractor and developer.
- 8. Name, address and telephone number of landowner.
- 9. Name, address and telephone number of applicant.
- 10. The existing topography/slope. Contours must extend 100' outside the LOD
- 11. The proposed topography/slope. Contours must extend 100' outside the LOD
- 12. Surface area to be graded and/or volume of material to be moved.
- 13. Limits of disturbed area (LDA/LOD).
- 14. Sediment control provisions to preserve topsoil and limit disturbed area.
- 15. Design details of temporary and permanent controls.
- 16. Details of temporary and permanent stabilization including placement of the following statement on all plans:  

**"FOLLOWING INITIAL DISTURBANCE PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 7 CALENDAR DAYS ON ALL PERIMETER CONTROLS AND SLOPES GREATER THAN 3 TO 1 AND 14 DAYS ON ALL OTHER DISTURBED AREAS ON THE SITE."**
- 17. Sequence of construction to have site specific details and the following minimum info.
  - a. notify MDE at 410-901-4020 two weeks prior to start of construction to request a pre-construction meeting.
  - b. clearing/grubbing to install controls.
  - c. construction of perimeter controls.
  - d. remaining clearing and grubbing.
  - e. building construction/road grading.
  - f. grading for the remainder of the site.
  - h. final grading and stabilization.
  - i. clean site of all paper and debris.
  - j. upon MDE approval remove controls.
- 18. Certification of owner or developer that all work will be done in accordance with the plan. **(Including typed/printed name, address, and phone number).**
- 19. Method of handling stormwater runoff.
- 20. A general description of the soils on the site, according to the USDA NRCS Talbot County soil survey.
- 21. Wetlands & Flood Plains (please check one) or write NON-APPLICABLE (N/A)
  - a. Tidal
  - b. Non-Tidal
  - c. 100 year Flood Plain